

## **ILIMA Status**

Helmut Weick, GSI ILIMA Open Meeting, 28<sup>th</sup> Feb 2017

- Collaboration Structure
- CR Layout
- Detector Types (Schottky, ToF, Silicon)
- Additional Corrector Magnet
- ILIMA in HESR
- Phase 0 at ESR







## **ILIMA Structure**

Collaboration board (one appointed from each institute, )



- Project manager also represents most WGs in FAIR project structure.
- Most important good contact to CR designers (BINP Novosibirsk), contract with FAIR was signed Dec. 2016.
- German in-kind contribution foreseen (~970 k€ in 2017 prices)



## **Resonant Schottky Pickups**





monopole excitation magn. component



New pick-up in CR size under construction, to be installed in ESR still 2017

f = 680 MHz, Q<sub>u</sub> = 12249, tunable

S. Sanjari, X. Chen

## Schottky Pickup with transverse position measurement







prototypes to be tested at DALINAC dipole excitation magn. component

# Elliptical cavity, gradient in R/Q signal strength gives position



Sanjari, Chen et al., Physica Scripta T166 (2015) 014060. NIM A 826 (2016) 39.

## **Detector for In-Ring Decay**

CsI



DSSD stack for ∆E-E active area 40mm x 60mm also with CsI calorimeter + Si photo diode, to identity Z and A.

> Ali Najafi et al. NIM A836 (2016) 1.

#### $β^+$ decay: <sup>142</sup>Pm<sup>60+</sup> $\rightarrow$ <sup>142</sup>Nd<sup>59+</sup>, electron capture <sup>142</sup>Pm<sup>59+</sup>







half of CR in RIB mode, x-width = sqrt( $\beta_x \epsilon_x$ )



### **Exchangeable Experiment Sections**



## **TOF Detector System for CR**



Foil diameter 80 mm Dimensions: 562 mm x 180 mm x 236 mm Electron transport efficiency ≈ 98% Timing accuracy ≈ 35 ps (in simulation)



Main challenges for new detector:

- Active area x 4 required
- Limited space in the ring, no simple scaling
- Higher rate and efficiency wanted



M. Diwisch et al., Phys. Scripta T166, 014058 (2015). N. Kuzminchuk et al., NIM A821 (2016) 160.

## **ToF installation in CR**

Accepted that we block the path, but try to save 0.8m passage.



#### **CR Installation Time Plan**

#### ToF chambers+magnets in first period, rest later during offline commissioning

										2022						2023				
	Responsible 👻	Task Name 👻	Duration 🗸	Start 👻	Finish 👻	May	Jul	l Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Se
10		CR installation part 1	56 wks	Wed 16.06.21	Tue 12.07.22	ſ														
11		Start of 1st installation window	0 wks	Wed 16.06.21	Wed 16.06.21	1	16.06													
12	BINP	Pre-alignment – blue line – coordinate syst	10 wks	Wed 16.06.21	Tue 24.08.21	1 1		BINP												
13	WP 2.5.4	Installation power supply for RF-cavity and	6 wks	Wed 25.08.21	Tue 05.10.21			WF	P 2.5.4											
14	WP 2.5.3	Installation power supply for quadrupole, sextupole, octupole, steerers	8 wks	Wed 16.06.21	Tue 10.08.21		*	WP 2.5.3												
15	WP 2.5.5	Installation power supply for kicker magne	3 wks	Wed 25.08.21	Tue 14.09.21			-WP 2.5	5.5											
16	WP 2.5.3	Installation power supply for dipole magnetic	6 wks	Wed 11.08.21	Tue 21.09.21	1		WP 2	.5.3											
17	WP 2.5.10	Installation stochastic cooling amplifiers,	6 wks	Wed 06.10.21	Tue 16.11.21	1			WP 2	.5.10		n in								
18	HEBT Common :	Installation HEBT extraction components	10 wks	Wed 25.08.21	Tue 02.11.21			<b>*</b>	HEBT Co	mmon Syst	ems									
19	WP 2.5.4	Installation straight section west: RF cavity - integration of RF-system	28 wks	Wed 03.11.21	Tue 17.05.22				ſ <b>Ť</b>			WP 2.	5.4							
20	WP 2.5.2;WP 2.5.6.10	Straight section west: installation quadrupole magnets, beam diagnostics	4 wks	Wed 17.11.21	Tue 14.12.21				<b>نه</b> ا	WP 2.5.2;W	P 2.5.6.10									
21	WP 2.5.10	straight section west: installation stochastic cooling cryogenic PICK-UP	8 wks	Wed 15.12.21	Tue 08.02.22				ſ	W	P 2.5.10									
22	WP	straight section west: installation beam	10 wks	Wed 15:12:21	Tue 22.02.22				Ĭ		WP 2.5.6.20;	;WP 1.2.0	6.4							
	2 5.6.20;WP	diagnostic (CCC), TOF-detectors			_											:				
23	WP 2.5.5	Straight section west: installation extraction septum magnet	3 wks	Wed 15.12.21	Tue 04.01.22					WP 2.5.5										
24	WP 2.5.7	Straight section west:installation vacuum (	8 wks	Wed 15.12.21	Tue 08.02.22					W	P 2.5.7									
25	WP 2.5.2	Arc segments: assembly and installation dipole magnets, quadrupoles, sextupole,	46 wks	Wed 23.06.21	Tue 10.05.22							WP 2.5.	.2							
26	WP 2.5.7	Arc segments: installation vacuum compor	19 wks	Wed 29.12.21	Tue 10.05.22							WP 2.5.	.7							
27	WP 2.5.10	Arc segments: installation stochastic cooli	2 wks	Wed 21.07.21	Tue 03.08.21		<b></b>	WP 2.5.10												
28	WP 2.5.6.10	Arc segments: installation diagnostics	23 wks	Wed 21.07.21	Tue 28.12.21		<b></b>			WP 2.5.6.	10									
29	WP 2.5.2	Straight section east: installation quadrup	2 wks	Wed 11.05.22	Tue 24.05.22						h	WP 2	.5.2							
30	WP 2.5.10	Straight section east: installation stochastic cooling KICKER components	2 wks	Wed 18.05.22	Tue 31.05.22						ſ	→ WP	2.5.10							
31	WP 2.5.5	Straight section east: installation kicker ma	3 wks	Wed 18.05.22	Tue 07.06.22						U	• <mark></mark> wi	P 2.5.5							
32	WP 2.5.7	Straight section east: installation vacuum	2 wks	Wed 08.06.22	Tue 21.06.22								WP 2.5.7							
33	BINP	TCR1: installation dipole -, quadrupole-, s	30 wks	Wed 23.06.21	Tue 18.01.22	9				BIND		-1 I								
34	BINP	Last part of TCR1 with injection septum ma	3 wks	Wed 01.06.22	Tue 21.06.22								BINP							
35	BINP;GSI	Last meter installation	46 wks	Wed 07.07.21	Tue 24.05.22	l l	<b>→</b>					BINP;	GSI							
36	BINP	Machine alignment	3 wks	Wed 22.06.22	Tue 12.07.22							T T	BINP							
37		First installation phase completed	0 dys	Tue 12.07.22	Tue 12.07.22								♦ 12.07			:				
38		<ul> <li>CR installation part 2 and commissioning without beam</li> </ul>	32.6 wks	Mon 26.12.22	Wed 09.08.23															
39		Completation of machine alignment	7 wks	Mon 26.12.22	Fri 10.02.23											BI	NP			
40		Machine alignment completed	0 wks	Fri 10.02.23	Fri 10.02.23											<b>4</b> 1	0.02			
41	BINP;GSI	Commissioning without beam (after HBO)	6.4 mons	Mon 13.02.23	Wed 09 08 23															BINP;GSI
- 42	***************************************	CR commissioning without beam finished	0 dys	Wed 09.08.23	Wed 09.08.23	]]													Ť	09.08

#### **Decapole Corrector**

Sextupoles, octupoles are foreseen, but also a 4<sup>th</sup> order corrector (decapole) is needed.





#### with full correction



CR large quadrupole with octupole coils, conceptual design, A. Kalimov



#### **SPARC and ILIMA experimental installations in the HESR**



The SPARC Setup includes installations, which can be used also by ILIMA.



Internal gas-jet target





**Particle detectors** 

**Schottky diagnostics** 

#### Phase 0 (=ESR)

#### SIS-18 beamtime 2018 - 2023

#### preliminary plan for 2018

	Jan	Feb	Mar	Apr	Ma	Y	Jun		Jul	Aug	;	Sep	Oct		Nov		Dec
IQ	Shutdown	1			MC		BC	MK	MK	BT		мк		TS		MK	Shutdown
UNILAC	Shutdown	1	HF-Test		MC	HC	BC	MK	MK	BT		мк				MK	
SIS18	SIS18 upg	rade inkl. p	periodische	e Dry Run:	s	MC	BC	MK	MK	BT		мк				MK	
HEST	Periodisc	he Dry Run	is (3-4Tage	am Stück	0	MC	BC	MK	MK	BT		мк				MK	
ESR	Periodisc	he Dry Run	is (3-4Tage	am Stück	0			MC		BC		МК				MK	
CRYRING	Periodisc	her Teststr	ahlbetrieb	local (2x4	4 Wo	che	n am	Stü	ck)	MC	BC						

MC	Machine Checkout = Trockeninbetriebnahme ind. Kontrollsystem-/Betriebssoftware Inbetriebnahme
BC	Beam Commissioning = Inbetriebnahme mit Strahl / Inbetriebnahme Strahlwege (Primärstrahl) mit Pilotstrahl, timing System etc
MK	flex. MK-Beamtime (Maschinenexperimente, Maschinenentwicklung, Geräteinbetriebnahmen, Operateursausbildung. FAIR-Detektorentv
BT	Beamtime = Strahlzeit für PAC-Vergabe vorgesehen
TS	Flexible technische Strahlunterbrechung für Reparaturen, Softwareupdates usw. (als Block oder verteilt)
HC	HF-Konditionierung

# Still waiting for call for proposals and PAC, should be out until June.

## Lifetime of <sup>205</sup>Tl for bound-state β-decay

Calibrate neutrino capture cross section in TI for solar neutrino flux, Influence on cosmic clock for S-process <sup>205</sup>Pb ( $T_{1/2}$ =1.7x10<sup>7</sup> y)

<sup>205</sup>Pb EC Q-value so small that inverse is possible with highly ionised ions and bound-state  $\beta$ -decay (Q=+31 keV, T<sub>1/2</sub> ~120d ?). Intense beam needed, no separation in Schottky possible. But after gas stripper nicely visible on detector in arc.



#### **Our old-> new Proposals**

# ToF mass measurements of fission fragments with much improved conditions (last exp. 2007, last try 2010, E055).

x 2

- + Higher repetition rate (improved DAQ, faster ramping) x10
- + Detector efficiency, finding of traces, more turns x10
- + detector timing
- + more stable Uranium beam from SIS

o no two detectors yet, must still use slits/scrapers

#### Isomers with Schottky and cooled beam or IMS (<sup>211</sup>Bi, <sup>212</sup>Pb, ...).

New proposal should be done in the name of ILIMA. The spokesperson can be someone for the individual experiment.

Also proposals for proof of principle experiments of accelerator:

- One ToF detector in standard mode -> measure velocity
- Test Schottky pickups in ESR.

## Summary

Detector installation in CR worked out in more detail,

- place for many different pickups
- best positions for pockets
- ToF detectors in tunnel

We have working groups, and promised funds (~970 k€) let us fix is by TDRs + contracts.

We need to get a higher order correction magnet, only possible together with BINP Novosibirsk --> extra costs.

HESR can replace NESR with electron cooler, for observation of isomeres, decays in ring, also with gas jet target.

Phase 0 at ESR is long. Many proposals exist(ed). Revive proposals, physics ideas are not completely new, but cases need adjustment. Prepare for call by PAC.

## from NUSTAR Technical Board

Money to ask for:	
Schottky	330 k€
ToF	320 k€
decay detectors	130 k€
DAQ ( = rest)	190 k€
no TDR on DAQ,	
include this in other	TDRs

submit TDR
-> approval by ECE
-> detailed specifications,
 risk assessment (QA),
 safety questions (FAIR-SIST)
-> money

#### Phase 0 (ILIMA in ESR)

needs new proposals, open call expected early 2017 no common funds, requirements like in the past

Phase 1 (CR + HESR in MSV) common funds for operation costs, more common ? What services will be needed? (for installation, computing, ...)